



Oswego Police Department

New Police Headquarters



Blueprints for the Week

July 14, 2017

Editor – Deputy Chief Jim Jensen

Volume 1, Issue 13

Photo of the Week



Wall construction at its finest!

Concrete Foundation Footings



Video Clip of the Week

Unfortunately, S & K accidentally cut the Comcast line while working on the roadway expansion. Until Comcast can replace the line, our video production is on hold. ☹

Construction Happens!!

Comments or questions about this publication can be directed to Deputy Chief Jim Jensen.

Oswego Police Department
3525 Route 34
Oswego, Illinois 60543
Phone: 630-551-7300
Fax: 630-554-9379

Site Utilities

Storm and Sanitary line work will continue into next week. The Sanitary line on the south end of the property has been delayed as the footing and foundation walls are being formed and poured. There are too many big machines and piles of dirt in one area. Crews from Bisping have been working on the storm sewer and hope to complete that portion of the project by the end of next week.

We are still waiting for the IEPA to issue our permit for the water line installation. The water line will run along the south end of the property (Woolley Road side) next to the sanitary, storm and Comcast lines. We hope to have the permit by August 12th with work on the water line starting shortly thereafter (barring any changes that need to be made).

Rain

This week the rain stalled a few of the trades, however, we are still on schedule.

Thank goodness we are south of Chicago. The rain up North would have caused some big problems for us! Check out the Gurnee flooding



Gurnee, IL

Footings & Foundation

The West (main entrance) and the South and West Training wing footings and foundation have been poured. Depending on the weather, the remaining footings and foundation walls will be poured next week.



Officer Break Area



Front Door



Training Wing South Wall



Pouring in Progress...

All Masonry will continue work on-site over the next couple of weeks pouring the second elevator pit, mechanical pit and column footings.

Masonry Walls & Underground Plumbing

The masonry walls have started! Crews on site are prepping and stocking equipment to begin the vertical block walls. As big as the building is, this will take a very long time. While the walls are going up, plumbing crews will work on the installation of the underground plumbing. This process will continue for several weeks.

Things are taking shape ... come check it out!



Parking Structure