



# Oswego Police Department

## New Police Headquarters



# Blueprints for the Week

July 28, 2017


Editor – Deputy Chief Jim Jensen

Volume 1, Issue 15

### Photo of the Week



The recent rains filled up the borrow pit. Welcome to Lake Oswego!!



### Video Clip of the Week

This week's video is another time-lapse, containing 12 hours of footage, condensed into a 2 minute clip. Click on the link below to view:

<https://youtu.be/CJT4s--Cw-0>

Comments or questions about this publication can be directed to Deputy Chief Jim Jensen.

**Oswego Police Department**  
3525 Route 34  
Oswego, Illinois 60543  
Phone: 630-551-7300  
Fax: 630-554-9379

### Masonry Walls



Wall construction consists of the concrete block filled with rebar and mortar.



For the next several months you will see daily progress on the building with the construction of the masonry walls. ALL Masonry is working on the holding facility and evidence walls now and will continue around to the east and north walls in the coming weeks.



### Underground Plumbing

The holding facility and jail cells are complete with work continuing into the evidence areas. The entire eastern side of the building should be completed by the end of next week with final grading the following week and hopefully (fingers crossed ...) the floor being poured in two weeks. All of this weather dependent, of course.



### Foundation

Footing and foundation work continues. The walls around the western portion of the building (main entrance and training wing) have been poured and stripped. Gravel backfill has been completed around the elevator pits and the community room walls. Next week work will begin on the north side of the training wing, the range walls and the mechanical pit. The range walls will stand tall, approximately 18' high from the footing.



### Sanitary Sewer

Final installation of the sanitary sewer was completed this week. The system was air tested pursuant to required guidelines ... We passed!

### Storm Sewer

Work continued this week with the installation of pipes and covers along the western border of the property. Approximately 80% of the work has been completed.

### Water Lines

We are still waiting for IEPA approval on the water line. Work will begin once approval is received.

