



Oswego Police Department

New Police Headquarters



Blueprints for the Week

August 25, 2017


Editor – Deputy Chief Jim Jensen

Volume 1, Issue 19

Photo of the Week



This picture shows the East end of the range (future location of the bullet trap). The walls are up with the steel and roofing to be added in a few weeks. The dirt that you see will be excavated in the coming weeks and the underground ventilation piping will be installed. Once that is done, the flooring will be poured. We can't wait to send rounds down range!



Video Clip of the Week

This week's video is another time-lapse, containing 12 hours of footage, condensed into a 2 minute clip. Click on the link below to view:

<https://youtu.be/xgbFx9iZ9Tk>

Comments or questions about this publication can be directed to Deputy Chief Jim Jensen.

Oswego Police Department
3525 Route 34
Oswego, Illinois 60543
Phone: 630-551-7300
Fax: 630-554-9379

Masonry Walls

Crews continue to work on the masonry walls on the West side of the building. Exterior load bearing walls are almost complete with work being conducted on the interior load bearing walls. Once this is complete, crews will begin setting steel in early September!



Flooring

This week crews worked on the floor area in the records section and "Main Street" hallway.



Crews installed the underground oil separator located in the Sally Port. The oil separator keeps any oil by-product from getting into the storm sewer.

Crews also began laying piping in the men's and women's locker rooms. Once all of the piping is completed crews will lay down gravel, spread to grade, install the vapor barrier and pour the concrete floor.

The vapor barrier was installed on the gravel floor of the range mechanical room. The concrete floor will be poured next week.



Next week ... the concrete floor will be poured along the South wall of the building, through the main hallway and into the locker rooms. The floor in the Sally Port, patrol parking lot and the range mechanical yard will also be poured. Crews from A.L.L. Masonry will continue to work on the masonry walls and should finish up on the East side of the building. Their next focus will be on the South building wall heading West toward the community room and lobby. A.L.L. Masonry will be working hard to stay ahead of the steel so that things stay on schedule.

