



# Oswego Police Department

## New Police Headquarters



# Blueprints for the Week

January 12, 2018


Editor – Deputy Chief Jim Jensen

Volume 3, Issue 1

### Photo of the Week



This shows the solid construction of the wall leading into Armory storage. The CMU blocks (concrete masonry unit) are each completely filled with concrete. CMU blocks are simply standard size rectangular blocks typically used in this type of building construction.



### Video Clip of the Week

This is another time-lapse, containing 12 hours of footage, condensed into a 2 minute clip. Work continues, even in single-digit temperatures!

<https://youtu.be/SpHdzi7dXyc>

Comments or questions about this publication can be directed to Deputy Chief Jim Jensen.

**Oswego Police Department**  
3525 Route 34  
Oswego, Illinois 60543  
**Phone:** 630-551-7300  
**Fax:** 630-554-9379

### Curtain Wall

Crews from Alliance glazing continue to work on the installation of the curtain wall and window panes. This time intensive portion of the project will continue until late February. It is amazing to watch this building go up!



This is the curtain wall framing in the front lobby. Individual panes of glass will be installed in each section. The framing will run the entire length of the West lobby wall.



The upper and lower spandrel glass has been installed along the South wall!



### Duct Work



### Schedule

The current schedule update is showing an "Owner move-in date" of October 16, 2018, barring any weather related issues. As of the end of December:

- ❖ The concrete floor slabs - 100% complete.
- ❖ The structural masonry walls - 100% complete.
- ❖ Interior block walls - 90% complete.
- ❖ Structural steel – will be complete after some minor detailing.

Crews still need to complete the two vestibules and training wing bump-outs. Interior plumbing and HVAC is well underway and will be on-going for the next three months.

