



Oswego Police Department

New Police Headquarters



Blueprints for the Week

February 23, 2018

Editor – Deputy Chief Jim Jensen

Volume 3, Issue 6


Photo of the Week



Tower Mechanical Unit Piping

During the design phase of this project, it was important to identify the purpose for the tower. This tower stands 60 feet tall and will perform two very important functions:

1. Mechanical unit #3 will be housed inside the tower, out of sight to the public.
2. The tower will house the solar thermal water tubes that will provide the radiant heating in the lobby floor.



Video Clip of the Week

This week's video is another time-lapse, containing 12 hours of footage, condensed into a 2 minute clip. Construction continues despite the muddy mess. Boots are definitely a necessity these days!

Click on the link below to view:



https://youtu.be/_AReq11VaQo



Comments or questions about this publication can be directed to Deputy Chief Jim Jensen.

Oswego Police Department
3525 Route 34
Oswego, Illinois 60543
Phone: 630-551-7300
Fax: 630-554-9379

First Floor

First floor work is well underway! Crews have been installing duct work, piping and erecting walls. It is amazing to see how fast these guys work. One day they are installing duct work, the next day they are building walls. In one week over half of the walls on the first floor have been built!



EOC Bathroom



First Floor



Emergency Ops Center

Second Floor

Crews from Champion Drywall have been installing insulation on interior and exterior walls, quickly followed by drywall. This week alone over half of the second floor has been dry walled. Those visiting the site are now able to get the actual sizing of each room!



Investigations Area



Major Crimes Case Room

Next Week

Nicer weather is predicted for early next week, which is great because we have a very aggressive schedule:

- Insulation and drywall work will continue on the second floor through the Social Services and Administration areas.
- Crews from Midco will be pulling wires for the security and electronics systems on the first floor.
- The lobby high soffits will be framed, with glass framing to follow.
- First floor duct work and piping will continue with walls to follow.
- We hope to finish the roof above the training wing and move over to the community room.
- Alliance will finish installing the glass on the employee entrance and second floor lobby.

Once all of that is done, ALL interior winter condition walls will come down!! ☺