



Oswego Police Department

New Police Headquarters



Blueprints for the Week

April 6, 2018

Editor – Deputy Chief Jim Jensen


Volume 3, Issue 10

Photo of the Week



Training Wing Bump-Outs

The training wing "bump-outs" are framed and ready for glass. These bump-outs run along the training wing hallway and will bring natural light into this area. Those attending training at this new facility, while on break, will be able to enjoy a comfortable place to sit while soaking in the natural sunlight.



April 5, 2018

Video Clip of the Week

This week's 2 minute time lapse video starts with a beautiful morning for our crane to drop the Mechanical Unit into place. THEN ... the wind changed directions and a brief snow storm hit!

Click on the link below to view:



https://youtu.be/Z_PVoDjbeqc



Comments or questions about this publication can be directed to Deputy Chief Jim Jensen.

Oswego Police Department
3525 Route 34
Oswego, Illinois 60543
Phone: 630-551-7300
Fax: 630-554-9379

First Floor

Crews have been working hard installing the interior duct work, hydronic & sprinkler piping, electrical wiring and water lines. Two of the five mechanical units have been set in place with crews working on the hook-ups to those units. Wall framing will continue into next week with the final walls (1st floor) going up by mid-April. The first sheets of drywall have gone up on the first floor in the Records and IT areas of the building. Crews will continue with this process throughout the next couple of weeks.



Records Entrance



Mechanical Unit



Second Floor

Second floor drywall taping, mudding, sanding and painting work continues. We also have metal panels being installed on the east most investigative wall. The second floor lobby area will be the last area for wall erection as crews had to finish installing mechanical duct work, window framing and ballistic paneling.



Administration Reception



Metal Panels - East Wall

Next Week

Another busy construction week lies ahead:

- ❖ Drywall, duct work, piping and electrical work will continue.
- ❖ Crews from Bennett & Brosseau will continue installing the metal panel framing around the building.
- ❖ Once the coping along the top ledge of the roof is completed, metal panel installation will begin.
- ❖ Over the next couple of weeks the interior stairways will be installed. We were hoping this would have been done sooner; however, plan submittals needed to be revised and resubmitted.



The biggest change over the next couple of months will be the ceiling grid installation on the second floor, followed by light fixtures. We will keep you updated on the ceiling installation progress.