



# Oswego Police Department

## New Police Headquarters



# Blueprints for the Week

May 11, 2018

Editor – Deputy Chief Jim Jensen


Volume 3, Issue 13

### Photo of the Week



#### Elevator Doors

Crews from Thyssenkrupp Elevator have been onsite for the last week installing the primary elevator, located just off the main lobby next to the Records department. The installation process is extremely difficult and time consuming. Installation should be complete by the end of next week.



### Video Clip of the Week

This week's time-lapse video will show you another busy, but very nice day at the site, with deliveries being made and panel work in progress on the second floor!



<https://youtu.be/E5wceus8MMU>



Comments or questions about this publication can be directed to Deputy Chief Jim Jensen.

**Oswego Police Department**  
3525 Route 34  
Oswego, Illinois 60543  
**Phone:** 630-551-7300  
**Fax:** 630-554-9379

### Elevator Installation



Elevator Floor Pad



Elevator Oil Tank

### Exterior

Work on the communications tower has begun. Crews from Entre Solutions II began digging the tower foundation. This monopole tower will stand over 100' in the air! The concrete has been poured and will require 25 days to cure.

Look at the depth and rebar in the concrete foundation!



Tower Base



In Progress



Finished Product!

*Pictured Left:*

Metal panel work continues around the building. Crews from Bennett & Brosseau hope to be done by the end of May.

*Pictured Right:*

Alliance Glazing have installed the curtain wall (glass) on the training wing "bump outs".



Exterior View



Interior View

### Next Week

- ❖ The mechanical yard pads will be poured
- ❖ The primary building chiller will be delivered and set.
- ❖ The detention area security ceiling has been laid out and the grid will be installed.
- ❖ The security panels and clips will be delivered, with installation and final completion of the ceiling by the end of the month.