



Oswego Police Department

New Police Headquarters



Blueprints for the Week

June 1, 2018


Editor – Deputy Chief Jim Jensen

Volume 3, Issue

Photo of the Week



Metal panel bracing is being installed on the east side of the tower. These panels will enclose the entire tower, containing one mechanical unit and solar thermal technology. The solar thermal system will utilize the energy from the sun to heat a water/glycol mixture which is pumped through the floor piping producing radiant floor heating.



Video Clip of the Week

This week's time-lapse video will show you that work continues despite weather conditions! This particular day was a muddy mess, but deliveries were made and it was business as usual. Boots required!

Click on the link below to view:



<https://youtu.be/Dk1DM9msXAo>



Comments or questions about this publication can be directed to Deputy Chief Jim Jensen.

Oswego Police Department
3525 Route 34
Oswego, Illinois 60543
Phone: 630-551-7300
Fax: 630-554-9379

Interior

Installation of the ceiling grid work on the second floor is complete. Once the final inspections have occurred, crews will begin enclosing the ceiling by dropping the ceiling tiles in place. The interview room ceilings throughout the building are constructed differently,

having an added layer of security and sound proofing to them.



Administration Hallway



Interview Room



Exterior



Metal Panels



Light Pole Concrete Install



Bennett and Brosseau continues to install the metal panels around the building. This week caulking crews finished up on the East side of the building.

Light pole trenching will continue through next week, along with light pole base installation. Curb work is next, the building aprons will follow, then the binder coat will be laid down.

Next Week

- ❖ The last two mechanical units will be installed.
- ❖ Ceiling inspections will be completed on the second floor and in the jail
- ❖ Final tile placement will occur at the end of the week.
- ❖ Crews from A.L.L. Masonry have installed the stone backing along the lobby walls, with the final stone to be installed next week.
- ❖ Entre Solutions II will be installing the 120' monopole tower late in the week, which will house one of the department's communication antennas.
- ❖ Concrete curb work will start!



Despite the rain, cold and snow, we are still on schedule for an October 2018 move in!