



Oswego Police Department

New Police Headquarters



Blueprints for the Week

June 22, 2018

Editor – Deputy Chief Jim Jensen


Volume 3, Issue 17

Photo of the Week



Employee Drive

Curbing and black dirt backfill along the employee drive on the North end of the building. This photo also gives you a good perspective on the massive size of the air conditioning unit for the building!



June 14, 2018

Video Clip of the Week

In this week's time-lapse video, you will see the curbing installation on the east side of the building. This work takes a lot of people and some very amazing machinery. The progress made in a single day is quite impressive!

<https://youtu.be/5ZBq0-r5J8k>

Comments or questions about this publication can be directed to Deputy Chief Jim Jensen.

Oswego Police Department
3525 Route 34
Oswego, Illinois 60543
Phone: 630-551-7300
Fax: 630-554-9379

Interior

The inside of the building is changing every day! Once the light fixtures are installed, final painting and carpet installation will occur.



Ceiling tiles in Investigations Area



Investigations Break Area Cabinetry



Beautiful Stone Wall – Lobby Area



Front Counter Construction

Exterior

Like the interior, the exterior of the building is also moving fast. Site work on the North and East end is continuing with curbing and apron completion. Weather permitting, it should be done by the end of next week. Crews from S & K are busy backfilling with black dirt.

The tower is taking shape, but moving a little slower. Two of the four sides are complete with final bracing. The solar tubes will follow on the South side in the next couple of weeks.

The roof should be done in the next week or two!



Curbing and drive that will lead to the parking garage where first line patrol vehicles will be kept.

Next Week

- ❖ Wall tile and flooring will be installed in the locker rooms and hallways.
- ❖ Sanding and grinding of the jail floor will take place for the epoxy coat which should be installed by the end of the week.
- ❖ Metal panel work and tower steel will continue into next week.
- ❖ Framing of the front counter walls will begin