



Oswego Police Department

New Police Headquarters



Blueprints for the Week

July 27, 2018

Editor – Deputy Chief Jim Jensen


Volume 4, Issue 2

Photo of the Week



Metal Panels

Crews from Bennett & Brouseau continue to install the metal panels all around the building. The finished look is very sleek!



Video Clip of the Week

In this week's time-lapse video, you will see more metal panels being installed on the side of the building and solar tubes being placed on the tower. This particular day was also used to provide a scheduled building tour for some Kendall County employees.

Click on the link below to view:



<https://youtu.be/dHr8z7lxEzU>



Building Interior

The second floor is looking great! Final painting has taken place in Investigations and the Task Force space. The hallways, Social Services and Administration final painting will take place next week. Crews also began painting the Sally Port which is located on the East end of the building next to the Holding Facility. The reception window framing in the Administration area has been installed. We are just awaiting the glass installation.



Administration Lobby



Sally Port Painting



Ceiling installation (drop and drywall) work continues. The Records department drop ceiling grid work has been completed along with the ceiling grid work in the Sergeants and Traffic Unit area. Once the light fixtures have been mounted and final inspections/testing completed, crews will close up the ceilings.



Sergeant Area



Staff Hub



Solar Water Tubes



Solor Water Tube Install

The Tower work continues! Acitelli has almost completed the installation of the solar tubes on the South side of the tower. The manifolds are in, awaiting the installation of the glass tubes which should be completed by midweek.



Solar Tubes

Comments or questions about this publication can be directed to Deputy Chief Jim Jensen.

Oswego Police Department
3525 Route 34
Oswego, Illinois 60543
Phone: 630-551-7300
Fax: 630-554-9379

Building Exterior

Site work continues by Abbey Paving. The curbs for the main entrance parking area have been laid out and poured. Our parking lot, while larger than the Oswego Fire Station parking lot, is laid out very similar and follows the same parking design. One added feature is the pull up/drop off lane at the main entrance!



Main Parking Lot

Site work continues by Abbey Paving. The curbs for the main entrance parking area have been laid out and poured. Our parking lot, while larger than the Oswego Fire Station parking lot, is laid out very similar and follows the same parking design. One added feature is the pull up/drop off lane at the main entrance!



Doors

Exterior doors continue to be installed. All of the garage doors are in along with a few other "store front" type windows and doors.



Garage Door



Holding Facility Entrance Door

Next Week

- ❖ Site work, to include back fill and gravel will continue in the main parking lot.
- ❖ The initials, "OPD" will be installed on the East and West side of the tower.
- ❖ Crews from Sterling Roofing will continue the roof coping along the community room and East side of the building tying in the metal panels.
- ❖ Interior tile work continues on the first floor with crews from Kingston Tile finishing up the locker rooms and bathrooms.
- ❖ Mechanical Unit testing and start up.
- ❖ Our range contractor, will start installing the ceiling panels, traps and lighting.