



Oswego Police Department

New Police Headquarters



Blueprints for the Week

April 20, 2018

Editor – Deputy Chief Jim Jensen

Volume 3, Issue 11

Photo of the Week



The ceiling grid in the Criminal Investigations area is complete, while the grid for the rest of the second floor is still in progress. Once all of the ceiling punch list items are complete, the ceiling tiles will be put in place.



Video Clip of the Week

This week's 2 minute time lapse video shows that progress continues, despite snowy conditions in mid-April! We are thankful that spring snow disappears rather quickly as you will witness in this video clip!

Click on the link below to view:



<https://youtu.be/u4LNPaI18-0>



Comments or questions about this publication can be directed to Deputy Chief Jim Jensen.

Oswego Police Department
3525 Route 34
Oswego, Illinois 60543
Phone: 630-551-7300
Fax: 630-554-9379



Jail Area

The final coat of paint has been put on the walls in the jail!



Records Department Break Area

Our lobby will be open 24 hours a day, 7 days a week, 365 days a year. Providing professional services and answering questions is one of the primary responsibilities of our records division.

Interior Walls

This week crews have almost completed 100% of the interior walls. While there are a few remaining, those won't be finished until all of the mechanical duct work is put into place. Drywall work continues throughout the first floor, along with painting.



Lobby Interview Rooms

The lobby will have three report taking rooms available to the public. These rooms are used when residents come into the Police Department to meet with an Officer or file a report.

Project Safety

At the end of March, the project construction staff worked 262 business days without a single safety incident or injury! Background checks and site safety orientations continued with 9 new employees starting work on the project in January, making it 179 trade contractors that have taken the safety training. A total of 5,413 man-hours were worked in February and March of 2018, bringing the overall project total to date up to 56,853 safe man-hours.



Project Challenges

February was a very snowy month along with cold conditions which delayed the completion of the roof. As a result of the weather conditions, crews were not able to make-up some of the lost days on the project. However, crews were able to maintain the current schedule for the month of February and March. The next challenge will be the building site work scheduled for May. Rain would be a bad thing!!