



# Oswego Police Department

## New Police Headquarters



# Blueprints for the Week

April 27, 2018

Editor – Deputy Chief Jim Jensen

Volume 3, Issue 12

### Photo of the Week



The front curtain wall is complete!

Our curtain wall is a thin, aluminum-framed wall, containing in-fills of glass. The framing is attached to the building structure, but does not carry the floor or roof loads of the building.



April 23, 2018

### Video Clip of the Week

This week's time-lapse video will show you another busy day at the site! Crews were finishing up the front curtain wall and working on the tower. They also continued installing insulation to the top of the south and east walls.

Click on the link below to view:

<https://youtu.be/qJfzpgV6i8g>

Comments or questions about this publication can be directed to Deputy Chief Jim Jensen.

**Oswego Police Department**  
3525 Route 34  
Oswego, Illinois 60543  
**Phone:** 630-551-7300  
**Fax:** 630-554-9379

### First Floor

The exterior curtain wall is looking fantastic! Crews have been installing the store front windows along the training wing and began hanging the glass in the training wing bump outs. The final detailing on the main entrance curtain wall is complete, as shown in our Photo of the Week. If you're in the area, drive by and check out the finished product!



### Second Floor

There is no shortage of work going on in this building! Crews continue to work on the drywall, mechanicals, electrical and plumbing. This week the main stairwell in the front lobby was installed. This totally changes the look of the lobby!



The controlled access stairway will be the primary stairway for access to the social services and administrative areas of the building.

### Next Week

- ❖ Metal panel work will continue along the east and west side of the building.
- ❖ The mechanical unit metal paneling installation will start
- ❖ The holding facility security ceiling will begin
- ❖ Crews will be working to finish up the curtain wall along the west side of the building.

Things are coming together and still on track for completion at the end of October.

